


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2014**

Province, City or Municipality: Balud

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Repair/Rehab of New Balud Public Market, Phase I	Poblacion, Balud, Masbate	1,484,789.97	July 15, 2014	September 12, 2014	100%	1,484,789.97	1	
Primary Care Benefit (PCB1) Package	Poblacion, Balud, Masbate	794,000.00	March 2014	December 2014	58.51%	464,547.00		
Supplemental Feeding Program	Balud, Masbate	2,477,280.00	February 12, 2015	April 12, 2015	0%	-		to be implemented

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


AISAL TABUNA
 Municipal Accountant